BRUHAT BANGALORE MAHANAGARA PALIKE

SUMMARY SHEET

Name of the Work : Modified Estimate of the work of Developments of Play Ground at Ward no.17 JP Park.

Contractor:	**N.M.Krishna Murthy**
Bill NO	**First and Final Bill**

Item No	Description of Work	Approved Work slip EIRL Qty			Claimed upto previous bill		Claimed in this bill		Total Claim upto this bill	
		Unit	Qty	Rate	Quantity	Amount(Rs)	Quantity	Amount(Rs)	Quantity	Amount(Rs)
1	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5. (P.No. 5/I.No. 2.4 of CSR 2012-13)	Cum			-	-				
	Upto 125%		**947.00**	**221.91**			**947.00**	210148.77	947.00	210148.77
	Above 125%		**13708.36**	**335.83**			**13708.36**	4603678.54	13708.36	4603678.54
	Extra Items									
Ex1	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications.(P.No-6,I No-2.10)	Cum	**4569.60**	**150.71**	-	-	4569.60	688684.42	4569.60	688684.42
Ex2	Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour & HOM of machineries, as per drawing and technical specification. (P.No-7,I.No-2.24)	Cum	**4569.60**	**80.69**	-	-	4569.60	368721.02	4569.60	368721.02
Ex3	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1	Cum	**9138.76**	**137.65**	-	-	9138.76	1257950.31	9138.76	1257950.31

Scanned by CamScanner

Item No	Description of Work	Approved Work slip EIRL Qty			Claimed upto previous bill		Claimed in this bill		Total Claim upto this bill	
		Unit	Qty	Rate	Quantity	Amount(Rs)	Quantity	Amount(Rs)	Quantity	Amount(Rs)
Ex4	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications.(which includes cost of gravel / murrum, watering charges & compaction by vibratory roller) MORTH Specification No. 305 (P.No-147,I No-19.60)	Cum	**10053.12**	**358.37**	-	-	10053.12	3602736.61	10053.12	3602736.61
Ex5	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 (P.No-145,I No-19.64)	Cum	**4569.60**	**5.93**	-	-	4569.60	27097.73	4569.60	27097.73
Total Amount								**10759017.00**		**10759017.00**

Certificate

1 The above work has been Completed satisfactorily
2 The debris has been removed and disposed from the work spot.
3 No. departmental issues are made to the contractor

Contractor Representative

Asst Engineer
Ward no.17,BBMP

Consultant Representative

Asst.Executive Engineer
Yeshwanthpura,Sub Division,
BBMP

Executive Engineer
R R Nagara Division
BBMP

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Modified estimate of the work of Developments of Play Ground at Ward no:17,JP Park

Measurement Sheet

First and Final Bill

Item No:	1
Item Name:	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications. specification. No. KBS 2.1(b) / 2.3.5. (P.No. 5/I.No. 2.4 of CSR 2012-13)

Premeasurement recorded on:

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
1	0.00	30.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
2	30.00	60.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
3	60.00	90.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
4	90.00	120.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
5	120.00	150.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
6	150.00	180.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
7	180.00	210.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
8	210.00	240.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
9	240.00	270.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
10	270.00	300.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
11	300.00	330.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
12	330.00	360.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
13	360.00	390.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
14	390.00	420.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
15	420.00	450.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
16	450.00	480.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
17	480.00	510.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
18	510.00	540.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
19	540.00	570.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
20	570.00	600.00	1	30.00	5.10	5.10	5.10	3.20	489.60	

Scanned by CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
21	600.00	630.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
22	630.00	660.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
23	660.00	690.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
35	690.00	720.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
36	720.00	750.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
37	750.00	780.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
38	780.00	810.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
39	810.00	840.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
40	840.00	870.00	1	30.00	5.10	5.10	5.10	3.20	489.60	
41	870.00	898.00	1	28.00	5.10	5.10	5.10	3.20	456.96	
								Total Qty Work Done	**14655.36**	**cum**
								Qty Payable in this bill	**14655.36**	**cum**

Contractor Representative

Asst Engineer

Ward no.17,BBMP

06/12/17

Asst.Executive Engineer,
Yeshwanthapura Sub Division,BBMP
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Civil Expert Consultants & Testing Center

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Modified estimate of the work of Developments of Play Ground at Ward no:17,JP Park

Measurement Sheet

First and Final Bill

Item No:	EX1
Item Name:	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications.(P.No-6,I No-2.10)

Premeasurement recorded on:

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
1	0.00	30.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
2	30.00	60.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
3	60.00	90.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
4	90.00	120.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
5	120.00	150.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
6	150.00	180.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
7	180.00	210.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
8	210.00	240.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
9	240.00	270.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
10	270.00	300.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
11	300.00	330.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
12	330.00	360.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
13	360.00	390.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
14	390.00	420.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
15	420.00	450.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
16	450.00	480.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
17	480.00	510.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
18	510.00	540.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
19	540.00	570.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
20	570.00	600.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
21	600.00	630.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
22	630.00	660.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
23	660.00	690.00	1	30.00	5.10	5.10	5.10	1.00	153.00	

Scanned by CamScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
35	690.00	720.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
36	720.00	750.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
37	750.00	780.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
38	780.00	810.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
39	810.00	840.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
40	840.00	870.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
41	870.00	896.00	1	26.00	5.10	5.10	5.10	1.00	132.60	
Total Qty Work Done									**4569.60**	**cum**
	Qty Payable in this bill								**4569.60**	**cum**

Contractor Representative

Asst Engineer

Ward no.17,BBMP

Asst.Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Yeshwanthapura Sub Division,BBMP
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

25/02/17

Civil Expert Consultants & Testing Centre

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Modified estimate of the work of Developments of Play Ground at Ward no:17,JP Park

Measurement Sheet

First and Final Bill

Item No:	**EX2**
Item Name:	Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour & HOM of machineries, as per drawing and technical specification. (P.No-7,I.No-2.24)

Premeasurement recorded on:

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
1	0.00	30.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
2	30.00	60.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
3	60.00	90.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
4	90.00	120.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
5	120.00	150.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
6	150.00	180.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
7	180.00	210.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
8	210.00	240.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
9	240.00	270.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
10	270.00	300.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
11	300.00	330.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
12	330.00	360.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
13	360.00	390.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
14	390.00	420.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
15	420.00	450.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
16	450.00	480.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
17	480.00	510.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
18	510.00	540.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
19	540.00	570.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
20	570.00	600.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
21	600.00	630.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
22	630.00	660.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
23	660.00	690.00	1	30.00	5.10	5.10	5.10	1.00	153.00	

Scanned by CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
35	690.00	720.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
36	720.00	750.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
37	750.00	780.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
38	780.00	810.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
39	810.00	840.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
40	840.00	870.00	1	30.00	5.10	5.10	5.10	1.00	153.00	
41	870.00	896.00	1	26.00	5.10	5.10	5.10	1.00	132.60	
								Total Qty Work Done	**4569.60**	**cum**
								Qty Payable in this bill	**4569.60**	**cum**

Contractor Representative

Asst Engineer

Ward no.17,BBMP

28/02/17

Asst.Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Yeshwanthapura Sub Division,BBMP
ಯಶವಂತಪುರ ಉಪವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Modified estimate of the work of Developments of Play Ground at Ward no:17,JP Park

Measurement Sheet

First and Final Bill

Item No:	**EX3**
Item Name:	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1

Premeasurement recorded on:

SLNO	CHAINAGE Land Mark	NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
1	Vide No:EX2 & 1 Qty								
							Total Qty Work Done	**9138.76**	**cum**
							Qty Payable in this bill	**9138.76**	**cum**

Contractor Representative

Asst Engineer

Ward no.17,BBMP

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Yeshwanthapura Sub Division,BBMP

Civil Engineering Consultants & Testing Center

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Modified estimate of the work of Developments of Play Ground at Ward no:17,JP Park

Measurement Sheet

First and Final Bill

Item No:	**EX4**
Item Name:	KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications.(which includes cost of gravel / murrum, watering charges & compaction by vibratory roller) MORTH Specification No. 305 (P.No-147,I No-19.60)

Premeasurement recorded on:

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
1	0.00	30.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
2	30.00	60.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
3	60.00	90.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
4	90.00	120.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
5	120.00	150.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
6	150.00	180.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
7	180.00	210.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
8	210.00	240.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
9	240.00	270.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
10	270.00	300.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
11	300.00	330.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
12	330.00	360.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
13	360.00	390.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
14	390.00	420.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
15	420.00	450.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
16	450.00	480.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
17	480.00	510.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
18	510.00	540.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
19	540.00	570.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
20	570.00	600.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
21	600.00	630.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
22	630.00	660.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
23	660.00	690.00	1	30.00	5.10	5.10	5.10	2.20	336.60	

Scanned by CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
35	690.00	720.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
36	720.00	750.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
37	750.00	780.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
38	780.00	810.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
39	810.00	840.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
40	840.00	870.00	1	30.00	5.10	5.10	5.10	2.20	336.60	
41	870.00	896.00	1	26.00	5.10	5.10	5.10	2.20	291.72	
Total Qty Work Done									**10053.12**	**cum**
Qty Payable in this bill									**10053.12**	**cum**

Contractor Representative

Asst Engineer

Ward no.17,BBMP

Asst.Executive Engineer

Vishwanathapura Sub Division,BBMP

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ವಿಶ್ವನಾಥಪುರ ಉಪ ವಿಭಾಗ

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Civil Experts Consultants & Testing Center

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Modified estimate of the work of Developments of Play Ground at Ward no:17,JP Park

Measurement Sheet

First and Final Bill

Item No:	EX5
Item Name:	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 (P.No-145,I No-19.64)

Premeasurement recorded on:

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
1	0.00	30.00	1	30.00	5.10	5.10	5.10		153.00	
2	30.00	60.00	1	30.00	5.10	5.10	5.10		153.00	
3	60.00	90.00	1	30.00	5.10	5.10	5.10		153.00	
4	90.00	120.00	1	30.00	5.10	5.10	5.10		153.00	
5	120.00	150.00	1	30.00	5.10	5.10	5.10		153.00	
6	150.00	180.00	1	30.00	5.10	5.10	5.10		153.00	
7	180.00	210.00	1	30.00	5.10	5.10	5.10		153.00	
8	210.00	240.00	1	30.00	5.10	5.10	5.10		153.00	
9	240.00	270.00	1	30.00	5.10	5.10	5.10		153.00	
10	270.00	300.00	1	30.00	5.10	5.10	5.10		153.00	
11	300.00	330.00	1	30.00	5.10	5.10	5.10		153.00	
12	330.00	360.00	1	30.00	5.10	5.10	5.10		153.00	
13	360.00	390.00	1	30.00	5.10	5.10	5.10		153.00	
14	390.00	420.00	1	30.00	5.10	5.10	5.10		153.00	
15	420.00	450.00	1	30.00	5.10	5.10	5.10		153.00	
16	450.00	480.00	1	30.00	5.10	5.10	5.10		153.00	
17	480.00	510.00	1	30.00	5.10	5.10	5.10		153.00	
18	510.00	540.00	1	30.00	5.10	5.10	5.10		153.00	
19	540.00	570.00	1	30.00	5.10	5.10	5.10		153.00	
20	570.00	600.00	1	30.00	5.10	5.10	5.10		153.00	
21	600.00	630.00	1	30.00	5.10	5.10	5.10		153.00	
22	630.00	660.00	1	30.00	5.10	5.10	5.10		153.00	
23	660.00	690.00	1	30.00	5.10	5.10	5.10		153.00	
35	690.00	720.00	1	30.00	5.10	5.10	5.10		153.00	

Scanned by CamScanner

SLNO	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
36	720.00	750.00	1	30.00	5.10	5.10	5.10		153.00	
37	750.00	780.00	1	30.00	5.10	5.10	5.10		153.00	
38	780.00	810.00	1	30.00	5.10	5.10	5.10		153.00	
39	810.00	840.00	1	30.00	5.10	5.10	5.10		153.00	
40	840.00	870.00	1	30.00	5.10	5.10	5.10		153.00	
41	870.00	896.00	1	26.00	5.10	5.10	5.10		132.60	
								Total Qty Work Done	**4569.60**	**Sqm**
								Qty Payable in this bill	**4569.60**	**Sqm**

Contractor Representative

Asst Engineer

Ward no.17,BBMP

Asst Executive Engineer

Yeshwanthapura Sub

Division,BBMP

Scanned by CamScanner